EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements of drains and footpath in 4th phase, 208 SFS area in Attur ward no 03 of YSTSD
2	Amount of work portion	14,88,320.00
3	Estimated Cost	Rs.15.24 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 511/2013-14, dt:4/3/2014
6	No and date under which work order issued	No 511/2013-14, dt:4/3/2014
7	Time limit riginally fixed for completion	90 days
8	Date of application by the contractor for granting	30/06/2014
9	Date of receipt of application in the Sub Division office	30/06/2014
10	Extension granted if any	—
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	119 days
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	—
14	Time now applied for	29 days
15	Date of recommanding ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	—
17	Balance of work remaining work	—
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	—

R.N. Pandey
Assistant Engineer

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ.ಂ.ಕ, ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64